

Status report of Purva Skyood as on 31 October 2012

[illegible]

Status report of Purva Skyood as on 31 October 2012

	SL NO.	ITEM OF DESCRIPTION	BLOCKS / TOWERS							
			A	B	C	D	E	G	H	CLUB HOUSE
THIRD	18c	Internal Plastering in Second floor	45%	10%	95%	90%	90%	90%	90%	0%
	18d	CPVC Work (Plumbing Line)	100%	100%	100%	100%	100%	100%	100%	0%
	18e	PVC Work (Sanitary Line)	0%	0%	0%	0%	100%	0%	100%	0%
FOURTH SLAB	19	4th Slab	100%	100%	100%	100%	100%	100%	100%	0%
	19a	Block Masonry wall in Third floor	95%	95%	95%	95%	95%	90%	90%	0%
	19b	Electrical conduiting (Wall chasing & Box fixing)	100%	50%	100%	100%	100%	100%	100%	0%
	19c	Internal Plastering in third floor	5%	5%	95%	90%	90%	85%	90%	0%
	19d	CPVC Work (Plumbing Line)	100%	100%	100%	100%	100%	0%	100%	0%
	19e	PVC Work (Sanitary Line)	0%	0%	0%	0%	25%	0%	100%	0%
FIFTH SLAB	20	5th Slab	100%	100%	100%	100%	100%	100%	100%	0%
	20a	Block Masonry wall in Fourth floor	95%	95%	95%	95%	95%	95%	90%	0%
	20b	Electrical conduiting (Wall chasing & Box fixing)	30%	0%	100%	100%	100%	95%	100%	0%
	20c	Internal Plastering in Fourth floor	0%	0%	60%	90%	90%	90%	90%	0%
	20d	CPVC Work (Plumbing Line)	100%	100%	100%	100%	0%	0%	100%	0%
	20e	PVC Work (Sanitary Line)	0%	0%	0%	0%	0%	0%	100%	0%
SIXTH SLAB	21	6th Slab	100%	100%	100%	100%	100%	100%	100%	0%
	21a	Block Masonry wall in Fifth floor	95%	95%	95%	95%	95%	90%	90%	0%
	21b	Electrical conduiting (Wall chasing & Box fixing)	30%	0%	90%	100%	100%	90%	100%	0%
	21c	Internal Plastering in Fifth floor	0%	0%	5%	90%	65%	60%	90%	0%
	21d	CPVC Work (Plumbing Line)	100%	100%	100%	100%	0%	0%	100%	0%
	21e	PVC Work (Sanitary Line)	0%	0%	0%	0%	0%	0%	100%	0%
SEVENTH SLAB	22	7th Slab	100%	100%	100%	100%	100%	100%	100%	0%
	22a	Block Masonry wall in Sixth floor	95%	55%	95%	95%	95%	90%	90%	0%
	22b	Electrical conduiting (Wall chasing & Box fixing)	0%	0%	0%	100%	50%	95%	100%	0%
	22c	Internal Plastering in Sixth floor	0%	0%	0%	90%	15%	60%	90%	0%
	22d	CPVC Work (Plumbing Line)	0%	0%	100%	100%	0%	0%	100%	0%
	22e	PVC Work (Sanitary Line)	0%	0%	0%	0%	0%	0%	50%	0%
EIGHTH SLAB	23	8th Slab	100%	100%	100%	100%	100%	100%	100%	0%
	23a	Block Masonry wall in Seventh floor	95%	0%	95%	95%	95%	90%	90%	0%
	23b	Electrical conduiting (Wall chasing & Box fixing)	0%	0%	0%	70%	0%	50%	100%	0%
	23c	Internal Plastering in Seventh floor	0%	0%	0%	20%	0%	20%	90%	0%
	23d	CPVC Work (Plumbing Line)	0%	0%	100%	100%	0%	0%	100%	0%

Status report of Purva Skyood as on 31 October 2012

[illegible]

Status report of Purva Skyood as on 31 October 2012

	SL NO.	ITEM OF DESCRIPTION	BLOCKS / TOWERS							
			A	B	C	D	E	G	H	CLUB HOUSE
FOURTEENTH SLAB	29a	Block Masonry wall in Thirteenth floor	0%	0%	0%	0%	0%	0%	90%	0%
	29b	Electrical conduiting (Wall chasing & Box fixing)	0%	0%	0%	0%	0%	0%	100%	0%
	29c	Internal Plastering in Thirteenth floor	0%	0%	0%	0%	0%	0%	70%	0%
	29d	CPVC Work (Plumbing Line)	0%	0%	0%	0%	0%	0%	0%	0%
	29e	PVC Work (Sanitary Line)	0%	0%	0%	0%	0%	0%	0%	0%
FIFTEENTH SLAB	30	15th Slab	100%	50%	100%	100%	100%	100%	100%	0%
	30a	Block Masonry wall in fourteenth floor	0%	0%	0%	0%	0%	0%	90%	0%
	30b	Electrical conduiting (Wall chasing & Box fixing)	0%	0%	0%	0%	0%	0%	65%	0%
	30c	Internal Plastering in fourteenth floor	0%	0%	0%	0%	0%	0%	20%	0%
	30d	CPVC Work (Plumbing Line)	0%	0%	0%	0%	0%	0%	0%	0%
	30e	PVC Work (Sanitary Line)	0%	0%	0%	0%	0%	0%	0%	0%
SIXTEENTH SLAB	31	16th Slab	100%	5%	100%	100%	100%	100%	100%	0%
	31a	Block Masonry wall in fifteenth floor	0%	0%	0%	0%	0%	0%	90%	0%
	31b	Electrical conduiting (Wall chasing & Box fixing)	0%	0%	0%	0%	0%	0%	35%	0%
	31c	Internal Plastering in fifteenth floor	0%	0%	0%	0%	0%	0%	15%	0%
	31d	CPVC Work (Plumbing Line)	0%	0%	0%	0%	0%	0%	0%	0%
	31e	PVC Work (Sanitary Line)	0%	0%	0%	0%	0%	0%	0%	0%
SEVENTEENTH SLAB	32	17th Slab/Terrace Slab	20%	0%	70%	35%	30%	100%	100%	0%
	32a	Block Masonry wall in sixteenth floor	0%	0%	0%	0%	0%	0%	90%	0%
	32b	Electrical conduiting (Wall chasing & Box fixing)	0%	0%	0%	0%	0%	0%	0%	0%
	32c	Internal Plastering in sixteenth floor	0%	0%	0%	0%	0%	0%	0%	0%
	32d	CPVC Work (Plumbing Line)	0%	0%	0%	0%	0%	0%	0%	0%
	32e	PVC Work (Sanitary Line)	0%	0%	0%	0%	0%	0%	0%	0%
EIGHTEENTH SLAB	33	18th Slab	0%	0%	0%	0%	0%	20%	100%	0%
	33a	Block Masonry wall in seventeenth floor	0%	0%	0%	0%	0%	0%	55%	0%
	33b	Electrical conduiting (Wall chasing & Box fixing)	0%	0%	0%	0%	0%	0%	0%	0%
	33c	Internal Plastering in Seventeenth floor	0%	0%	0%	0%	0%	0%	0%	0%
	33d	CPVC Work (Plumbing Line)	0%	0%	0%	0%	0%	0%	0%	0%
	33e	PVC Work (Sanitary Line)	0%	0%	0%	0%	0%	0%	0%	0%
NINTH SLAB	34	19th Slab	0%	0%	0%	0%	0%	0%	100%	0%
	34a	Block Masonry wall in Eighteenth floor	0%	0%	0%	0%	0%	0%	35%	0%
	34b	Electrical conduiting (Wall chasing & Box fixing)	0%	0%	0%	0%	0%	0%	0%	0%

Status report of Purva Skyood as on 31 October 2012

	SL NO.	ITEM OF DESCRIPTION	BLOCKS / TOWERS							
			A	B	C	D	E	G	H	CLUB HOUSE
NINETEEN	34c	Internal Plastering in Eighteenth floor	0%	0%	0%	0%	0%	0%	0%	0%
	34d	CPVC Work (Plumbing Line)	0%	0%	0%	0%	0%	0%	0%	0%
	34e	PVC Work (Sanitary Line)	0%	0%	0%	0%	0%	0%	0%	0%
TWENTIETH SLAB	35	20th Slab/Terrace Slab	0%	0%	0%	0%	0%	0%	100%	0%
	35a	Block Masonry wall in Nineteenth floor	0%	0%	0%	0%	0%	0%	0%	0%
	35b	Electrical conduiting (Wall chasing & Box fixing)	0%	0%	0%	0%	0%	0%	0%	0%
	35c	Internal Plastering in Nineteenth floor	0%	0%	0%	0%	0%	0%	0%	0%
	35d	CPVC Work (Plumbing Line)	0%	0%	0%	0%	0%	0%	0%	0%
	35e	PVC Work (Sanitary Line)	0%	0%	0%	0%	0%	0%	0%	0%
TWENTYFIRST SLAB	36	21st Slab	0%	0%	0%	0%	0%	0%	0%	0%
	36a	Block Masonry wall in Twentieth floor	0%	0%	0%	0%	0%	0%	0%	0%
	36b	Electrical conduiting (Wall chasing & Box fixing)	0%	0%	0%	0%	0%	0%	0%	0%
	36c	Internal Plastering in Twentieth floor	0%	0%	0%	0%	0%	0%	0%	0%
	36d	CPVC Work (Plumbing Line)	0%	0%	0%	0%	0%	0%	0%	0%
	36e	PVC Work (Sanitary Line)	0%	0%	0%	0%	0%	0%	0%	0%
TWENTYSECOND SLAB	37	22nd Slab/Terrace Slab	0%	0%	0%	0%	0%	0%	0%	0%
	37a	Block Masonry wall in Twentysecond floor	0%	0%	0%	0%	0%	0%	0%	0%
	37b	Electrical conduiting (Wall chasing & Box fixing)	0%	0%	0%	0%	0%	0%	0%	0%
	37c	Internal Plastering in Twentysecond floor	0%	0%	0%	0%	0%	0%	0%	0%
	37d	CPVC Work (Plumbing Line)	0%	0%	0%	0%	0%	0%	0%	0%
	37e	PVC Work (Sanitary Line)	0%	0%	0%	0%	0%	0%	0%	0%